



AMSONS INDUSTRIES (T) LTD

P.O.Box. 22786, Plot No. 291- 292, Mandela Road
Kurasini Area, Dar Es Salaam, Tanzania

Email: Info@camelflour@amsonsgroup.net. Phone: + 255 777 777607

Camel Flour Mills

Amsons Group

Project Status Report

Project Name: CAMEL FLOUR MILLS 350 TPD MILL EXTENSION
Date: 07/11/2019
Project Manager: ISMAIL SAID AL BAHRY

1.0 Milestones and Schedule Dates

Milestones	Estimated Completion Date	Percent Complete
CIVIL WORKS	20/11/2019	90
MACHINE INSTALLATION	COMPLETED	100
MACHINE AUTOMATION	25/11/2019	79
PNEUMATIC SYSTEM	25/11/2019	86
ELECTRICAL INSTALLATION	20/11/2019	82
WATER SYSTEM	18/11/2019	90

2.0 Accomplishments This Period

2.1 Activities

Civil works is 90% completed pending repainting and epoxy flooring which we have already started working on, estimated to be completed in a fortnight

The delays of the civil works were due to the rains that came late and had affected our floor concreting schedule, thus delaying our machine installation by over a month.

2.2 Activities Planned But Not Achieved

Pneumatic systems, this has been delayed due to non-delivery of some of the pneumatic pipes on time as the vessel had been delayed at the port of loading pushing the delivery date forward. The container is expected to arrive in Dar Es Salaam port on the 10th of November. We have already prepaid all the custom related fees so we are ahead of schedule with regards to the release of the container so avoiding further delays.

2.3 Deliverables Completed

Mill building erection and Machine Installation has been completed successfully and within the planned time.



AMSONS INDUSTRIES (T) LTD

P.O.Box. 22786, Plot No. 291- 292, Mandela Road
Kurasini Area, Dar Es Salaam, Tanzania

Email: Info@camelflour@amsonsgroup.net. Phone: + 255 777 777607

2.4 Deliverables Planned But Not Completed

Electrical installation is 82% complete; we are currently finalizing Transformer and low voltage panel connection together with commissioning from TANESCO to be completed in the next 12 days.

Water system inside the mill is complete pending installation of exterior water tanks which the grounds works has already been completed and the water tank has already been delivered to site pending allocation to its desired place.

3.0 Accomplishments Planned for Next Period

3.1 Activities

Electrical Installation will be completed as planned as all the equipments and Material has already been delivered to site.

Water System will be completed as planned as all the equipment and material has already been delivered to site.

Civil works will also be completed as scheduled as equipment and material has already been delivered to site.

3.2 Deliverables

The pneumatic systems will be completed as planned if the container will be delivered on the 10th of November as scheduled.

4.0 Risks and Issues Summary

4.1 New

Risk/Issue #	Description	Action	Owner
1	None delivery of container as scheduled	Refurbishing the pipes locally	Supplier
2	Rains	Short rains affecting installation of electric cables	Electrical team









