

**THE UNITED REPUBLIC OF TANZANIA  
PRIME MINISTER'S OFFICE  
TANZANIA INVESTMENT CENTRE**



**1. PVV REPORT FOR ALPHADY RAGA  
VISITED ON 28<sup>TH</sup> JULY 2020**

Aug 2020  
[Pendo Gondwe]

## 2. TABLE OF CONTENTS

Introduction .....	1
Planned Activities for the Period.....	2
Achievement made on the project implementation todate.....	3
Updated Information .....	4
Project Financial Expenditure todate .....	5
Project Financing.....	6
Problems and Solutions.....	7
Future Plans .....	8
Recommendation and any other comments .....	9

### 3. INTRODUCTION

A local established private company incorporated for the sole purpose of implementing the envisaged gold mining and processing project in Tanzania. The company was incorporated under Companies Act 2002 with Certificate of Incorporation No:125698 dated **21<sup>st</sup> April 2016**. The registered office of the company and project site is situated at Nyalubezi Area, Mbongwe, Geita.

The project implementers have applied for the project extension for the second time as per their request with reference number **RAGCO/TIC/20200617 OF 17<sup>th</sup> June 2020**. Company directors are targeting to finish installation of the machines.

### 4. COMPANY INFORMATION OBTAINED AT SITE

**Table 1- Company information**

S/No.	Information	Description	Current Project Status
1.	Shareholder's Information	Current Shareholders names, nationality and percentage of ownership	1. <b>Dr. Samir L. Daoud - 80%</b> 2. <b>Ameer Abdul Majid- 10%</b> 3. <b>Radhia Rajuu Vuhaga -10%</b>
2.	Company Communication Information	Email address	faiyzhalawa@yahoo.com
		Mobile Number	+255655099059
		Land Line Telephone Number	+255655099059
		Physical Address (Plot No., Block No, Street, District and Region)	Nyalubezi Area, Mbongwe, Geita
3.	Contact Person	Name	Juma Mgonja
		Position	Project Manager
		Communication Details (Email, Mobile and telephone)	<u><a href="mailto:Juma.mgonja@gmail.com">Juma.mgonja@gmail.com</a></u> +255655099059
4.	Incorporation	Certificate of Incorporation No.	125698
5.	TIN information	TIN Certificate No.	129929456
6.	Project Objective	Project Core Activity	Gold refining

5. Project performance and issues observed (findings) in tabular format below;

**Table 2- Project Actual Performance**

S/N	Information	Description	Current Status	
			Amount (USD)	Source Country
1)	Investment Financing amounts in USD	Financing Type		
		Local Equity		Tanzania
		Local Loans		Tanzania
		Foreign Equity	2.5 million	
		Foreign Loans	NIL	
		<b>Total Investment</b>	2.5 million USD	
2)	Capacity	Project Capacity per Year	<b>200 tons per day</b>	
3)	Direct Employment	Foreign-Men	6	
		Foreign-Women		
		Local-Men	30	
		Local-Women	20	
4)	Indirect employment	Estimated Total No.	150	
		Type/areas of Indirect Employment	Security, suppliers, drivers	

6. Basis/Reasons of the issues of concern and PVV Findings (based on investor's request) that must be supported by relevant documentations from investor and other relevant authorities e.g. *Investment valuation reports, title deeds, permits, licenses, per centum of investment attained in case of mortgage consents, etc.*

TIC Lake Zone Office confirms that the implementation of the **project is 80% complete** apart from the final execution which awaits the engineers from China to complete the

installation of the machineries. Construction of a modern gold processing factory with several uninstalled machineries and equipments designed for gold separation processing line is in place as shown below in the photo taken at the site.

Construction of Gold CIP CIL plant for processing and chemical mixing is almost done waiting for the installation of equipments.

We likewise observed the gold processing line and complete plants as well as the existence of various equipments and tools to support the operations. Some of the machineries witnessed on site includes *Feeder, Jaw Crusher, Corn Crusher, Vibrating machine, Ball Mill, Hydrocyclone, Automatic thickner, Tanks and recycling tanks.*

Construction of a power building dedicated to generate about **800 KVA** of electricity which will be used to run the factory is almost done *ahead of purchase and acquisition of electrical equipments and machines for installation.* Also in place are miscellaneous working tools and equipment. The directors plan to procure a standby power generator as it is quite necessary, given the nature of the business.

Several blocks are under construction for office, gold storage and project **residential accommodation** and are still on progress.

Construction of **gold** recuperation room for holding **chemicals** like lime, sodium carbonate, sodium hydroxide and sulfuric acid **used** for adjusting slurry pH; sodium sulfide is **used** for activation and **cyanide** used to extract **gold** built in a controlled mill environment. The chemicals are important investment hence chemical like **cyanide** binds to the **gold** ions, and makes them soluble in water, thereby allowing separation from the rock.

The management has so far implemented the project as planned except for a few delays caused by the COVID19. The issue has caused delay in the installation of the equipments and as engineers from the supplier company could not be able to come to Tanzania because of international lockdown.

China is currently on the process to open up its borders and the Engineers would soon be in Tanzania to finalize the installation matters.

## 7. RECOMMENDATION

Based on the information on the implementation of the project I have shared above, I would like to recommend the project being given *an extension of one (1) year* in order to facilitate the execution of the final phase of the project. Based on observations and data provided on the status of the implementation of the project, we strongly believe that further extension of the project would help them to finalize the critical final phase of the project which has delayed due to the impact of COVID19.

## 8. CONCLUSION

The project promoters have so far implemented the project as planned except for few delays caused by COVID19. The delay for the project was due to the impact of the pandemic which caused international lockdown and therefore difficulties in the finalization of the installation of machineries and setting up equipments. Upon completion the project is expected to have invested more than 6 billion Tanzanian shillings. We believe the extension would further facilitate the completion of the project and support the commencement of production which would accelerate economic growth and development in the region and the country in general.

## 9. PROJECT PHOTOS









