

Site Progress Daily Report - 29 January 2026

Dharti minerals Project

Mechanical report :

1. Crushing section Columns full welding work in progress.
2. Hydro cyclone structure Columns and tie beams cutting and fitting work completed.
3. Hammer crusher structure columns and tie beams cutting and fitting completed.
4. Hammer crusher Slurry tank wall plates notch cutting and fitting work in progress.
5. Primer and final paint sample applying and testing done, Found OK.

Civil report :

1. Crushing section concreting work 29cmec concreting completed.
2. Tramel screen floor marking has completed.
3. DG Foundation marking has completed.
4. GC section steel assembling work in progress,

Reported Manpower

SMR Manpower : 16

Civil local manpower: 22

Item	Units	At site	Recd Today	Consumed Today	Stock available	Recived till today
Steel	MT	16.772			16.772	23.772
cement	Bags	510		230	280	1270
sand	MT	111.5		20.3	91.2	184
course aggregate	MT	119.85		34.8	85.05	254

Site Progress Daily Report - 29 January 2026



Columns full welding in progress



Hydro cyclone structure work in progress

Site Progress Daily Report - 29 January 2026



Hammer crusher structure



Hammer crusher slurry tank plates Notch cutting & Fitting

Site Progress Daily Report - 29 January 2026



Structure paint preparation



Structure paint sample test

Site Progress Daily Report - 29 January 2026



Crushing unit concreting work



Trammel screen Foundation marking has done

Site Progress Daily Report - 29 January 2026



GD Foundation marking has done



GC Unit steel alignment