

## PROGRESS REPORT

Below is a summary of how we have imported goods to execute on the planned projects as mentioned in our incentive application in 2019.

### 1) Summary – imported goods

<b>TIC CERTIFICATE</b>	
TIC Issuing Date	01 September 2019
TIC Certificate Validity	31 August 2020
TRA Endorsement	06 January 2020
Expected Investment Amount US\$	269.346 Mn
Actual Investment equipment and services US\$ 01 September 2019 to 31 August 2020	100.2 Mn

<b>PARTICULAR</b>	<b>VALUE - TZS</b>	<b>EXEMPTION VALUE - TZS</b>
IMPORTED EQUIPMENT - CIF VALUE	14,763,657,670.86	N/A
IMPORT DUTY PAID	1,012,458,354.70	1,044,550,487.01
RDL PAID	221,454,865.06	0
CPF PAID	84,341,106.62	0
VAT PAID	2,894,744,159.50	0
<b>TOTAL DUTY PAID</b>	<b>1,318,254,326.38</b>	
<b>TOTAL DUTY EXEMPTED</b>	<b>1,044,550,487.01</b>	
<b>TOTAL VAT PAID</b>	<b>2,894,744,159.50</b>	

### 2) Projects implemented in 2020

#### (a) Customer Coverage Expansion

This includes the building of new telecommunication masts and addition of tenancies on our existing sites, to help our customers expand their network coverage and reach more of their customers. In this period, we built circa 72 sites of which 64 are in rural areas under the UCSAF/rural initiative. We also added 180 tenancies to existing sites.

(b) Operational Optimisation

One of our priorities in driving further the bottom-line improvements has been to optimise our operational efficiencies. Optimisation of power costs is a key part of this initiative, particularly reducing our fuel consumption (generator runtime) in favour of increasing our connectivity to and use of TANESCO's grid—often times we have invested in transformers and powerlines to catalyse the connection of our sites to the grid. In 2020 we have connected 53 sites to Grid and thereby contributing addition of Tsh. 540 Million annual revenue to TANESCO.

(c) Network Stabilisation

Following our rapid establishment and growth, our business focus progressed towards improving and sustaining our operational performance, particularly around power uptime. This transformation was delivered through a combination of digitalizing our network management and monitoring activities to proactively or promptly deal with any operational issues on our sites, as well as through the deployment of equipment and systems to improve power reliability on our network. Through this programme, we continue to deliver power uptime beyond customer SLA at 99.99% which has supported the network availability for data and voice communication.

**3) Key Challenges:**

Our key challenges around our capex programmes that led to delayed and lower deployment include:

(a) TRA delayed endorsement

While the TIC certificate was issued effective from 01 September 2019, the formal endorsement from TRA was provided on 06 January 2020 whereby the global pandemic (Covid19) started affecting supply chain globally.

(b) Covid19 pandemic

From mid-January, we started to procure imported capex materials but from March 2020, majority of the overseas manufactures faced a total lockdown for their services and there was no production from the manufacturing factories until mid-May 2020. This essentially meant from the time we received TIC tax exemption (September 2019), we only started fully utilising the import tax exemptions in May 2020 where we remained with 3 months before our approval expired, so in effect, we have only utilised the exemption for less than 6 months from when it was granted.

## ANNEXURE NO. 4

SN	HS CODE	ITEM DESCRIPTION	UNIT	REQUESTED QUANTITY
1	854420000000	Optical Fiber Cable	KGM	18480
2	853670000000	Optical Connectors	KGM	6600
3	854420000000	Fiber Optic Patch Cord	KGM	1000
4	852910000000	Omni Antenna	NMB	6650
5	852910000000	Panel Antenna	NMB	1000
6	851770000000	Splitter (2-way)	NMB	3620
7	851770000000	Splitter (3-way)	NMB	1550
8	851770000000	Splitter (4-way)	NMB	1550
9	851770000000	Coupler (5dB)	NMB	110
10	851770000000	Coupler (10dB)	NMB	110
11	851770000000	Coupler (15dB)	NMB	110
12	851770000000	Coupler (20dB)	NMB	110
13	851770000000	Coupler (specify the loss in dB)	NMB	100
14	851770000000	4-Input/4-Output Ports	NMB	100
15	851770000000	More than 4-Ports	NMB	100
16	851770000000	Main/Master Active Unit	NMB	100
17	851770000000	Remote Active Unit	NMB	160
18	851770000000	Point of Interconnection	NMB	160
19	851770000000	Dummy Load (50W)	NMB	100
20	851770000000	Dummy Load (100W)	NMB	100
21	854420000000	1/2" Feeder Cable	KGM	67320
22	854420000000	7/8" Feeder Cable	KGM	31680
23	854420000000	6 x 7/8" Feeder Clamp	KGM	700
24	853670000000	7 - 16 (f) Connector	KGM	500
25	854420000000	7/8" Grounding Kit	KGM	1000
26	854420000000	Feeder Marking Sel	KGM	500
27	854420000000	Installation Kit, Common Installation Kit	KGM	500
28	854420000000	Sealing Set, Sealing Connectors, Outdoor	KGM	500
29	854420000000	Jumper Cable	KGM	3000
30	853670000000	Passive straight connectors	KGM	1000
31	853670000000	Passive angle connectors	KGM	1000
33	730820000000	Complete 42m Tower	KGM	74081.48
34	730820000000	Complete 50m Tower	KGM	630008.19
35	730820000000	Leg Mounted GSM Brackets	KGM	161998.26
36	730820000000	Leg Mounted GSM H-Brackets	KGM	500000
37	730820000000	Leg Mounted GSM Offset	KGM	200000
38	730820000000	Leg Mounted MW Brackets	KGM	85527
39	730820000000	Complete Tower 42m 3 legs	KGM	606121.2
40	730820000000	Complete Tower 50m 3 legs	KGM	874888.24
41	730820000000	Complete Tower 60m 4 legs	KGM	45192
42	730820000000	Complete 12m x 12m fence Kit	KGM	571469.28
43	730820000000	Foundation Kit - Tower 42m 3 Legs	KGM	30686.4
44	730820000000	Foundation Kit - Tower 50m 3 Legs	KGM	150000
45	730820000000	Foundation Kit - Tower 60m 3 Legs	KGM	3341.38
46	853810000000	Cable tray - Cover 90 degree horizontal bend HDG	KGM	10000
47	853810000000	Cable Tray - Cover for 300mm Straight (1500mm) HDG	KGM	9855.07
48	853810000000	Cable tray - Cover for T-piece HDG	KGM	10000
49	853810000000	Cable tray - Cover Internal Riser HDG	KGM	1000
50	853810000000	Cable tray - Internal Riser (300mm x 76mm) HDG	KGM	5000
51	853810000000	Cable tray - T piece (304mm x 76mm) HDG	KGM	10000
52	732619000000	MW Poles	KGM	11340
53	761691000000	Solar Frame	KGM	70227
54	830140000000	Electronic Lock	KGM	222
55	853810000000	Cable Tray - Angle Splice bracket Kit	KGM	396404.8
56	841459000000	DC Fan	NMB	200
57	841510000000	Coolsure Air Conditioner	NMB	324
58	850211000000	Genset 20 kVA Rev 6	NMB	454
59	850440000000	Rectifier Modules 48V	NMB	14543
60	850720000000	12V 170Ah Deep Cycle Batteries	NMB	13092
61	850760000000	48V 50Ah Lithium-Ion Batteries	NMB	4000
62	851770000000	Alarm Cards	NMB	500
63	851770000000	External Alarm Card Kit	NMB	500
64	853540000000	AC Surge Arrester 40KA Surge protection Device	KGM	4040
65	853540000000	Low Voltage Disconnect	KGM	4040

	HS CODE	ITEM DESCRIPTION	*Unit	QUANTITY APPROVED
66	853540000000	Materials for site upgrade and rectification	KGM	3636
67	853650000000	Gave Switch	KGM	1540
68	853710000000	AC Mains Power Cabinet (Power Box) 100amp	KGM	10000
69	853710000000	AC Mains Power Cabinet (Power Box) 63amp	KGM	16712.7
70	853710000000	Mains Incomer	KGM	6780
71	853710000000	Cabinet Filter	KGM	10170
72	853710000000	DC Distribution Board 63Amp	KGM	28930
73	853710000000	DC Distribution Board 100Amp	KGM	48918
74	853710000000	Deepsea Controller DSE 7320 MKII	KGM	1000
75	853710000000	GWM Unit for Deepsea Monitoring	KGM	500
76	853710000000	HPS Card - AC Mon	KGM	30960
77	853710000000	Rectifier Cabinet - Rev i0	KGM	174605
78	853810000000	Cable Tray - 3m Straight (304mmx76mm) HDG	KGM	21697.8
79	853810000000	Cable tray - 90 degree horizontal bend (304mm x 76mm) HDG	KGM	10642.5
80	854140000000	Solar MPPT module	NMB	1270
81	854140000000	Solar Panel	NMB	1990
82	854420000000	Earthing System - 50m	KGM	132870
83	854420000000	16mm2 3 Phase 4 Core Armoured Cable plus Earth	KGM	22458.7
84	854420000000	2.5mm2 2 Core plus Earth Surfex Cable	KGM	5120
85	854420000000	35mm2 1 Core Earth Cable Y/G	KGM	9115.2
86	854420000000	70mm2 1 Core Earth Cable Y/G	KGM	25608
87	854420000000	70mm2 1 Core Multistrand Flexible DC Welding Cable Black	KGM	56920
88	854420000000	70mm2 1 Core Multistrand Flexible DC Welding Cable Blue	KGM	56920
89	903180000000	Generator Fuel probe	NMB	1200
90	903180000000	Temperature Sensor	NMB	405
91	940540000000	50 Watt DC Site Light	KGM	3413.6
92	940560000000	General Warning Sign (Sign No. 5)	KGM	1155.2
93	940560000000	Mains Voltage Warning (Sign No. 4)	KGM	499.8
94	940560000000	RF Guidelines Notice (Sign No. 3)	KGM	1164
95	940560000000	RF Radiation Notice (Sign No. 2)	KGM	499.8
96	940560000000	RF radiation warning (sign 01)	KGM	499.8
97	850440000000	Delta Fan Control	NMB	155
98	851150000000	HPU Spares	NMB	1000
99	854370000000	COM String - Tenant Mon	NMB	230
100	831000000000	Fall Arrest System - SYSTEM SAFETY SIGN SET	KGM	294
101	732690900000	Fall Arrest System - STAINLESS TUBULAR THIMBLES 8MM	KGM	294
102	732690900000	Fall Arrest System - STAINLESS CABLE CLAMP 8MM	KGM	588
103	732690900000	Fall Arrest System - UNIVERSAL TOP AND BOTTOM BRACKET	KGM	588
104	732690900000	Fall Arrest System - CABLE TENSIONER	KGM	294
105	732690900000	Fall Arrest System - INLINE SHOCK ABSORBER	KGM	294
106	732690900000	Fall Arrest System - INTERMEDIATE GUIDE	KGM	1176
107	731210000000	Fall Arrest System - 30m - 8mm diameter galvanized steel cable	KGM	1000
108	731210000000	Fall Arrest System - 35m - 8mm diameter galvanized steel cable	KGM	1000
109	731210000000	Fall Arrest System - 40m - 8mm diameter galvanized steel cable	KGM	1000
110	731210000000	Fall Arrest System - 42m - 8mm diameter galvanized steel cable	KGM	1000
111	731210000000	Fall Arrest System - 50m - 8mm diameter galvanized steel cable	KGM	1000
112	731210000000	Fall Arrest System - 60m - 8mm diameter galvanized steel cable	KGM	1000
113	730820000000	Angle Iron 100x100x10 S355 - 6m	KGM	500000
114	730820000000	Angle Iron 100x100x8 S355 - 6m	KGM	500000
115	730820000000	Angle Iron 120x120x10 S355 - 6m	KGM	500000
116	730820000000	Angle Iron 120x120x12 S355 - 6m	KGM	500000
117	730820000000	Angle Iron 120x120x8 S355 - 6m	KGM	500000
118	730820000000	Angle Iron 150x150x10 S355 - 6m	KGM	500000
119	730820000000	Angle Iron 150x150x12 S355 - 6m	KGM	500000
120	730820000000	Angle Iron 150x150x15 S355 - 6m	KGM	500000

	HS CODE	ITEM DESCRIPTION	*Unit	QUANTITY APPROVED
121	730820000000	Angle Iron 40x40x4 S355 - 6m	KGM	500000
122	730820000000	Angle Iron 50x50x5 S355 - 6m	KGM	500000
123	730820000000	Angle Iron 60x60x6 S355 - 6m	KGM	500000
124	730820000000	Angle iron 70x70x7 S355 - 6m	KGM	500000
125	730820000000	Angle iron 70x70x8 S355 - 6m	KGM	500000
126	730820000000	Angle iron 80x80x8 S355 - 6m	KGM	500000
127	730820000000	Angle Iron 90x90x10 S355 - 6m	KGM	500000
128	730820000000	Angle Iron 90x90x9 S355 - 6m	KGM	500000
129	730820000000	Washer M12	KGM	500000
130	730820000000	Bolts M12x50 GR 10.9 - Set (1 bolt, 1 Nut, 2 washers)	KGM	200000
131	730820000000	Bolts M12x50 GR 8.8 - Set(1 bolt, 1 Nut, 2 washers)	KGM	200000
132	730820000000	Bolts M12x60 GR 10.9 - Set(1 bolt, 1 Nut, 2 washers)	KGM	200000
133	730820000000	Bolts M12x60 GR 8.8 - Set (1 bolt, 1 Nut, 2 washers)	KGM	200000
134	730820000000	Bolts M16x60 GR 10.9 - Set (1 bolt, 1 Nut, 2 washers)	KGM	200000
135	730820000000	Bolts M16x60 GR 8.8 - Set(1 bolt, 1 Nut, 2 washers)	KGM	200000
136	730820000000	Bolts M16x70 GR 10.9 - Set (1 bolt, 1 Nut, 2 washers)	KGM	200000
137	730820000000	Bolts M16x70 GR 8.8 - Set (1 bolt, 1 Nut, 2 washers)	KGM	200000
138	730820000000	Bolts M20x70 GR 10.9 - Set (1 bolt, 1 Nut, 2 washers)	KGM	200000
139	730820000000	Bolts M20x70 GR 8.8 - Set (1 bolt, 1 Nut, 2 washers)	KGM	200000
140	730820000000	Bolts M20x80 GR 10.9 - Set (1 bolt, 1 Nut, 2 washers)	KGM	200000
141	730820000000	Bolts M20x80 GR 8.8 - Set (1 bolt, 1 Nut, 2 washers)	KGM	200000
142	730820000000	Bolts M24x70 GR 10.9 - Set (1 bolt, 1 Nut, 2 washers)	KGM	200000
143	730820000000	Bolts M24x70 GR 8.8 - Set (1 bolt, 1 Nut, 2 washers)	KGM	200000
144	730820000000	Bolts M24x80 GR 10.9 - Set (1 bolt, 1 Nut, 2 washers)	KGM	200000
145	730820000000	Bolts M24x80 GR 8.8 - Set(1 bolt, 1 Nut, 2 washers)	KGM	200000
146	853180000000	Complete set Solar Aviation warning Light	NMB	3000
147	850760000000	48V 100Ah Cyclic Li-ion Battery Leach	NMB	100000
148	850720000000	12V 170Ah PLH+C FT Lead Acid Batteries	NMB	100000

SN	HS CODE	ITEM DESCRIPTION	*Unit	QUANTITY APPROVED	IMPORTED QUANTITY	REMAINING BALANCE
1	854420000000	Optical Fiber Cable	KGM	18480	0	18480
2	853670000000	Optical Connectors	KGM	6600	302	6298
3	854420000000	Fiber Optic Patch Cord	KGM	422.4	0	422.4
4	852910000000	Omni Antenna	NMB	6650	0	6650
5	852910000000	Panel Antenna	NMB	380	0	380
6	851770000000	Splitter (2-way)	NMB	3620	0	3620
7	851770000000	Splitter (3-way)	NMB	1550	0	1550
8	851770000000	Splitter (4-way)	NMB	1550	0	1550
9	851770000000	Coupler (5dB)	NMB	110	0	110
10	851770000000	Coupler (10dB)	NMB	110	0	110
11	851770000000	Coupler (15dB)	NMB	110	0	110
12	851770000000	Coupler (20dB)	NMB	110	0	110
13	851770000000	Coupler (specify the loss in dB)	NMB	30	0	30
14	851770000000	4-Input/4-Output Ports	NMB	30	0	30
15	851770000000	More than 4-Ports	NMB	30	0	30
16	851770000000	Main/Master Active Unit	NMB	40	0	40
17	851770000000	Remote Active Unit	NMB	160	0	160
18	851770000000	Point of Interconnection	NMB	160	0	160
19	851770000000	Dummy Load (50W)	NMB	20	0	20
20	851770000000	Dummy Load (100W)	NMB	20	0	20
21	854420000000	1/2" Feeder Cable	KGM	67320	302	67018
22	854420000000	7/8" Feeder Cable	KGM	31680	1174	30506
23	854420000000	6 x 7/8" Feeder Clamp	KGM	360	251.72	108.28
24	853670000000	7 - 16 (f) Connector	KGM	14.4	35.44	-21.04
25	854420000000	7/8" Grounding Kit	KGM	237.6	237.6	0
26	854420000000	Feeder Marking Set	KGM	59.4	11	48.4
27	854420000000	Installation Kit, Common Installation Kit	KGM	59.4	19.08	40.32
28	854420000000	Sealing Set, Sealing Connectors, Outdoor	KGM	356.4	67.28	289.12
29	854420000000	Jumper Cable	KGM	836	353.83	482.17
30	853670000000	Passive straight connectors	KGM	371	0	371
31	853670000000	Passive angle connectors	KGM	236.4	0	236.4
32	842410000000	Carbon Dioxide (Co2) (black) 5kg	NMB	254	0	254
33	730820000000	Complete 42m Tower	KGM	74081.48	0	74081.48
34	730820000000	Complete 50m Tower	KGM	630008.19	73175	556833.19
35	730820000000	Leg Mounted GSM Brackets	KGM	161998.28	15602.45	146395.83
36	730820000000	Leg Mounted GSM H-Brackets	KGM	27489.78	27489.78	0
37	730820000000	Leg Mounted GSM Offset	KGM	102240.6	82005.56	20235.04
38	730820000000	Leg Mounted MW Brackets	KGM	85527	24725.94	60801.06
39	730820000000	Complete Tower 42m 3 legs	KGM	606121.2	0	606121.2
40	730820000000	Complete Tower 50m 3 legs	KGM	874888.24	81089	793799.24
41	730820000000	Complete Tower 60m 4 legs	KGM	45192	0	45192
42	730820000000	Complete 12m x 12m fence Kit	KGM	571469.28	0	571469.28
43	730820000000	Foundation Kit - Tower 42m 3 Legs	KGM	30686.4	0	30686.4
44	730820000000	Foundation Kit - Tower 50m 3 Legs	KGM	37952.2	38427.2	-475
45	730820000000	Foundation Kit - Tower 60m 3 Legs	KGM	3341.38	0	3341.38
46	853810000000	Cable tray - Cover 90 degree horizontal bend HDG	KGM	1240.8	1240	0.8
47	853810000000	Cable Tray - Cover for 300mm Straight (1500mm) HDG	KGM	9855.07	0	9855.07
48	853810000000	Cable tray - Cover for T-piece HDG	KGM	845.5	845.5	0
49	853810000000	Cable tray - Cover Internal Riser HDG	KGM	558	0	558
50	853810000000	Cable tray - Internal Riser (300mm x 76mm) HDG	KGM	4096.4	0	4096.4
51	853810000000	Cable tray - T piece (304mm x 76mm) HDG	KGM	1254	1254	0
52	732619000000	MW Poles	KGM	11340	0	11340
53	761691000000	Solar Frame	KGM	70227	0	70227
54	830140000000	Electronic Lock	KGM	222	0	222
55	853810000000	Cable Tray - Angle Splice bracket Kit	KGM	396404.8	0	396404.8
56	841459000000	DC Fan	NMB	130	40	90
57	841510000000	Coolsure Air Conditioner	NMB	324	0	324
58	850211000000	Genset 20 kVA Rev 6	NMB	454	0	454
59	850440000000	Rectifier Modules 48V	NMB	14543	0	14543
60	850720000000	12V 170Ah Deep Cycle Batteries	NMB	13092	6676	6416
61	850760000000	48V 50Ah Lithium-Ion Batteries	NMB	4000	0	4000
62	851770000000	Alarm Cards	NMB	500	0	500
63	851770000000	External Alarm Card Kit	NMB	500	0	500
64	853540000000	AC Surge Arrester 40KA Surge protection Device	KGM	4040	0	4040
65	853540000000	Low Voltage Disconnect	KGM	4040	0	4040

	HS CODE	ITEM DESCRIPTION	*Unit	QUANTITY APPROVED	IMPORTED QUANTITY	REMAINING BALANCE
66	853540000000	Materials for site upgrade and rectification	KGM	3636	0	3636
67	853650000000	Gave Switch	KGM	1540	0	1540
68	853710000000	AC Mains Power Cabinet (Power Box) 100amp	KGM	8080	6412.5	1667.5
69	853710000000	AC Mains Power Cabinet (Power Box) 63amp	KGM	16712.7	3416	13296.7
70	853710000000	Mains Incomer	KGM	6780	0	6780
71	853710000000	Cabinet Filter	KGM	10170	0	10170
72	853710000000	DC Distribution Board 63Amp	KGM	28930	5141.5	23788.5
73	853710000000	DC Distribution Board 100Amp	KGM	48918	2137.5	46780.5
74	853710000000	Deepsea Controller DSE 7320 MKII	KGM	350	266	84
75	853710000000	GWM Unit for Deepsea Monitoring	KGM	23	0	23
76	853710000000	HPS Card - AC Mon	KGM	30960	0	30960
77	853710000000	Rectifier Cabinet - Rev 10	KGM	174605	31205.5	143399.5
78	853810000000	Cable Tray - 3m Straight (304mmx76mm) HDG	KGM	21697.8	21341	356.8
79	853810000000	Cable tray - 90 degree horizontal bend (304mm x 76mm) HDG	KGM	10642.5	0	10642.5
80	854140000000	Solar MPPT module	NMB	1270	0	1270
81	854140000000	Solar Panel	NMB	1990	0	1990
82	854420000000	Earthing System - 50m	KGM	132870	17.64	132852.36
83	854420000000	16mm2 3 Phase 4 Core Armoured Cable plus Earth	KGM	22458.7	0	22458.7
84	854420000000	2.5mm2 2 Core plus Earth Surfex Cable	KGM	5120	0	5120
85	854420000000	35mm2 1 Core Earth Cable Y/G	KGM	9115.2	0	9115.2
86	854420000000	70mm2 1 Core Earth Cable Y/G	KGM	25608	0	25608
87	854420000000	70mm2 1 Core Multistrand Flexible DC Welding Cable Black	KGM	56920	0	56920
88	854420000000	70mm2 1 Core Multistrand Flexible DC Welding Cable Blue	KGM	56920	0	56920
89	903180000000	Generator Fuel probe	NMB	1200	0	1200
90	903180000000	Temperature Sensor	NMB	405	0	405
91	940540000000	50 Watt DC Site Light	KGM	3413.6	122	3291.6
92	940560000000	General Warning Sign (Sign No. 5)	KGM	1155.2	0	1155.2
93	940560000000	Mains Voltage Warning (Sign No. 4)	KGM	499.8	0	499.8
94	940560000000	RF Guidelines Notice (Sign No. 3)	KGM	1164	0	1164
95	940560000000	RF Radiation Notice (Sign No. 2)	KGM	499.8	0	499.8
96	940560000000	RF radiation warning (sign 01)	KGM	499.8	0	499.8
97	850440000000	Delta Fan Control	NMB	155	0	155
98	851150000000	HPU Spares	NMB	1000	0	1000
99	854370000000	IOM String - Tenant Mon	NMB	230	0	230
100	831000000000	Fall Arrest System - SYSTEM SAFETY SIGN SET	KGM	294	35	259
101	732690900000	Fall Arrest System - STAINLESS TUBULAR THIMBLES 8MM	KGM	294	14	280
102	732690900000	Fall Arrest System - STAINLESS CABLE CLAMP 8MM	KGM	588	14	574
103	732690900000	Fall Arrest System - UNIVERSAL TOP AND BOTTOM BRACKET	KGM	588	100	488
104	732690900000	Fall Arrest System - CABLE TENSIONER	KGM	294	50	244
105	732690900000	Fall Arrest System - INLINE SHOCK ABSORBER	KGM	294	50	244
106	732690900000	Fall Arrest System - INTERMEDIATE GUIDE	KGM	1176	14	1162
107	731210000000	Fall Arrest System - 30m - 8mm diameter galvanized steel cable	KGM	10	10	0
108	731210000000	Fall Arrest System - 35m - 8mm diameter galvanized steel cable	KGM	50	50	0
109	731210000000	Fall Arrest System - 40m - 8mm diameter galvanized steel cable	KGM	20	20	0
110	731210000000	Fall Arrest System - 42m - 8mm diameter galvanized steel cable	KGM	90	90	0
111	731210000000	Fall Arrest System - 50m - 8mm diameter galvanized steel cable	KGM	100	100	0
112	731210000000	Fall Arrest System - 60m - 8mm diameter galvanized steel cable	KGM	24	24	0
113	730820000000	Angle Iron 100x100x10 S355 - 6m	KGM	197141.42	8353	188788.42
114	730820000000	Angle Iron 100x100x8 S355 - 6m	KGM	129899	365	129534
115	730820000000	Angle Iron 120x120x10 S355 - 6m	KGM	68452.02	3443	65009.02
116	730820000000	Angle Iron 120x120x12 S355 - 6m	KGM	70897.68	8294.5	62603.18
117	730820000000	Angle Iron 120x120x8 S355 - 6m	KGM	45540	742.6	44797.4
118	730820000000	Angle Iron 150x150x10 S355 - 6m	KGM	113202	3767.4	109434.6
119	730820000000	Angle Iron 150x150x12 S355 - 6m	KGM	165385	7228	158157
120	730820000000	Angle Iron 150x150x15 S355 - 6m	KGM	115654.32	9568.1	106086.22

	HS CODE	ITEM DESCRIPTION	*Unit	QUANTITY APPROVED	IMPORTED QUANTITY	REMAINING BALANCE
121	730820000000	Angle Iron 40x40x4 S355 - 6m	KGM	69987	837.4	69149.6
122	730820000000	Angle Iron 50x50x5 S355 - 6m	KGM	516950	5054.5	511895.5
123	730820000000	Angle Iron 60x60x6 S355 - 6m	KGM	451854	13308.8	438545.2
124	730820000000	Angle Iron 70x70x7 S355 - 6m	KGM	570491.74	13210.3	557281.44
125	730820000000	Angle Iron 70x70x8 S355 - 6m	KGM	503709.44	13735.6	489973.84
126	730820000000	Angle Iron 80x80x8 S355 - 6m	KGM	399099.1	10395.9	388703.2
127	730820000000	Angle Iron 90x90x10 S355 - 6m	KGM	265370.52	3219.9	262150.62
128	730820000000	Angle Iron 90x90x9 S355 - 6m	KGM	99274.45	1839.6	97434.85
129	730820000000	Washer M12	KGM	11578.665	0	11578.665
130	730820000000	Bolts M12x50 GR 10.9 - Set (1 bolt, 1 Nut, 2 washers)	KGM	2773.051	0	2773.051
131	730820000000	Bolts M12x50 GR 8.8 - Set(1 bolt, 1 Nut, 2 washers)	KGM	951728.96	0	951728.96
132	730820000000	Bolts M12x60 GR 10.9 - Set(1 bolt, 1 Nut, 2 washers)	KGM	2306.925	0	2306.925
133	730820000000	Bolts M12x60 GR 8.8 - Set (1 bolt, 1 Nut, 2 washers)	KGM	29142.656	0	29142.656
134	730820000000	Bolts M16x60 GR 10.9 - Set (1 bolt, 1 Nut, 2 washers)	KGM	8200.675	0	8200.675
135	730820000000	Bolts M16x60 GR 8.8 - Set(1 bolt, 1 Nut, 2 washers)	KGM	151351.568	0	151351.568
136	730820000000	Bolts M16x70 GR 10.9 - Set (1 bolt, 1 Nut, 2 washers)	KGM	5882.25	0	5882.25
137	730820000000	Bolts M16x70 GR 8.8 - Set (1 bolt, 1 Nut, 2 washers)	KGM	47583.823	0	47583.823
138	730820000000	Bolts M20x70 GR 10.9 - Set (1 bolt, 1 Nut, 2 washers)	KGM	12049.5	0	12049.5
139	730820000000	Bolts M20x70 GR 8.8 - Set (1 bolt, 1 Nut, 2 washers)	KGM	95521.5	0	95521.5
140	730820000000	Bolts M20x80 GR 10.9 - Set (1 bolt, 1 Nut, 2 washers)	KGM	9613.295	0	9613.295
141	730820000000	Bolts M20x80 GR 8.8 - Set (1 bolt, 1 Nut, 2 washers)	KGM	45782.4	0	45782.4
142	730820000000	Bolts M24x70 GR 10.9 - Set (1 bolt, 1 Nut, 2 washers)	KGM	15207.21	0	15207.21
143	730820000000	Bolts M24x70 GR 8.8 - Set (1 bolt, 1 Nut, 2 washers)	KGM	115562.741	0	115562.741
144	730820000000	Bolts M24x80 GR 10.9 - Set (1 bolt, 1 Nut, 2 washers)	KGM	18414.9	0	18414.9
145	730820000000	Bolts M24x80 GR 8.8 - Set(1 bolt, 1 Nut, 2 washers)	KGM	121420.88	46630	74790.88
146	853180000000	Complete set Solar Aviation warning Light	NMB	1011	305	706

SUMMARY REPORT OF SHIPMENTS CLEARED UNDER THE IMPORT DUTY EXEMPTION CERTIFICATE

SN	SUPPLIER	INVOICE NO	TYPE OF EQUIPMENT	ASSESSED TOTAL CIF VALUE TZS	ASSESSED TOTAL FOB VALUE	TOTAL IMPORT DUTY PAID TZS	TOTAL RELIEF AMOUNT TZS	RDL TZS	CPF TZS	VAT TZS	DUTY ASSESSMENT DATE
1	TAG	COMJNHVHTM1417	Rectifier cabinet & Modules	1,394,298,764	1,319,713,110	27,190,157	81,570,470	20,914,481	7,918,279	261,057,892	09/07/2005
2	INARH/A	SCQR002-202005-HK-	Aviation Warning Lights	138,893,130	138,893,130	4,415,483	13,246,446	2,184,113	835,302	27,547,278	14/09/2005
3	SAGEMCOM	RUE2020605116	Aviation Warning Lights	160,335,136	160,335,136	4,197,498	12,924,493	2,518,499	925,011	31,004,004	19/08/2005
4	NORHSTAR	1127024817	Back up Battery	537,603,206	496,630,118	33,600,201	100,800,601	8,044,048	2,975,781	104,804,502	19/08/2005
5	ELCOS	RUE2020605105	Generators - 91 units	1,776,009,852	1,691,597,135	-	-	26,640,148	10,145,583	326,903,925	10/08/2005
6	LEOCH	LF20205926002	LHON BATTERY 48V100AH - 400 pcs	743,485,120	743,485,120	187,908,522	17,865,177	11,224,511	4,460,911	171,950,045	09/07/2005
7	SAGEMCOM	RUE2020605106	Brackets	95,280,743	86,770,717	5,955,059	17,865,177	1,429,214	520,624	18,273,545	09/07/2005
8	SAGEMCOM	RUE2020605105	Power	320,267,609	320,267,609	46,140,330	38,924,573	5,104,014	1,971,230	70,864,973	23/04/2005
9	CS AFRICA	CSARV00006	IBS Materials	48,481,848	42,588,337	3,657,661	7,609,329	255,534	9,988,569	14/09/2005	
10	LEOCH	LF20205926003	Back up Battery	653,287,437	637,937,334	40,830,465	122,491,395	9,739,312	3,822,534	127,993,153	10/08/2005
11	MEALOGALVA	617008161	ANGLE IRON	366,118,476	313,936,144	22,882,405	68,647,214	5,491,777	1,883,737	71,147,751	19/03/2005
12	LEOCH	LF20205926001	LITHIUM BATTERY - 400 PCS	746,354,379	746,081,280	191,098,000	-	11,465,316	4,476,488	174,849,265	04/03/2005
13	LEADCOM	INJ01652	IBS Materials	126,000,753	119,671,864	8,902,881	-	1,899,014	718,031	27,307,411	26/01/2005
14	GRANIT	INJ01652	Full arrest system	86,087,715	77,896,168	8,902,881	-	1,291,316	467,377	17,397,592	24/07/2005
15	PHOENIX CONTACT	3M20205490	Surge Protection	35,198,393	34,849,894	3,519,840	-	2,693,564	1,061,503	32,998,484	23/04/2005
16	FLERK	5111426199	Rectifier modules - 369 pcs	179,570,956	176,917,198	-	-	1,564,118	609,308	18,341,395	07/08/2005
17	PACPOWER SYSTEMS	291720EM62002	Rectifier modules - 150 pcs	103,074,544	101,551,275	-	-	1,405,090	682,215	24,884,40	04/08/2005
18	ASCOT	52	DIGI-PAKES	45,480,281	44,826,650	1,405,090	-	1,056,359	415,550	14,208,885	04/08/2005
19	PACPOWER SYSTEMS	291720EP56005	Rectifier controllers	70,423,294	69,238,294	7,042,395	-	1,056,359	15,095	469,247	03/01/2005
20	CAFFICRO	2864078	ATS	2,553,532	2,515,796	-	-	38,303	-	-	03/01/2005
21	NORHSTAR	112092426	BACK UP BATTERY	545,081,836	545,065,313	36,772,114	110,316,342	8,176,228	3,276,192	106,984,103	24/09/2005
22	SAGEMCOM	RUE2020605115	CSM AND VAV BRACKETS	478,381,169	439,259,938	85,171,706	34,473,568	7,178,718	2,635,560	103,742,087	19/08/2005
23	TAG	COMJNHVHTM1417	Modules	291,001,102	248,457,920	2,552,256	3,948,558	3,745,017	1,490,808	46,985,453	07/08/2005
24	SAGEMCOM	RUE2020605110	Power	354,742,515	330,976,667	22,171,408	66,914,221	5,321,138	1,985,980	69,159,787	05/08/2005
25	MEALOGALVA	617008162	Balls & Nuts	199,246,398	185,841,927	12,452,900	37,356,700	2,988,696	1,115,051	38,844,548	20/07/2005
26	TAG	COMJNHVHTM1421-	Rectifier Cabinet & Modules	457,626,986	425,977,012	15,767,559	17,027,001	6,844,405	2,555,262	86,904,558	04/08/2005
27	VIRNOR	Z0060032	AC/DI-CABLE TRAYS	653,448,068	615,954,252	29,569,602	47,428,956	9,804,721	3,695,126	123,889,152	17/09/2005
28	SAGEMCOM	RUE2020605100	BRACKETS	640,340,741	643,983,915	40,021,297	120,063,869	7,065,704	2,603,903	92,229,070	04/08/2005
29	NORHSTAR	10989232511442	Back up Battery	597,206,862	597,206,862	40,021,297	-	3,593,241	124,519,070	18/08/2005	
30	ELEK	5111406-65	Rectifier controller	164,851,789	138,690,948	784,589	2,347,764	2,489,395	969,111	30,639,739	02/08/2005
31	ACSYS	ACS202003401	Rectifier controller	140,072,676	138,690,948	35,018,159	-	2,101,090	832,146	32,844,335	15/03/2005
32	CS AFRICA	CSARV00004	FEEDER CABLES	47,154,281	37,912,152	2,908,803	-	707,314	222,473	9,179,617	16/03/2005
33	ELCOS	31202020A	Generators	748,237,887	712,241,503	-	6,226,921	11,223,568	4,273,449	3,172,283	23/03/2005
34	TAG	COMJNHVHTM1421-	Rectifier Cabinet & Modules	1,057,380,723	1,023,144,534	-	44,384,033	15,840,714	6,138,867	196,951,534	12/03/2005
35	FLERK	5111365994	Rectifier Modules	278,886,340	276,743,383	-	-	4,177,998	1,660,580	51,178,395	12/03/2005
36	Costrame	IX9017	Rectifier Modules	145,512,332	129,497,261	-	-	2,182,465	774,984	26,724,940	14/09/2005
37	ELEK	5111327236	Rectifier ipn96s	135,559,943	134,830,396	6,799,581	-	2,036,399	808,982	26,172,883	04/07/2005
38	SAGEMCOM	RUE202060512R01E2	Rectifier ipn96s	301,676,001	283,230,793	75,419,000	-	4,525,140	1,499,385	68,997,515	09/01/2005
<b>TOTAL - TZS</b>				<b>14,763,657,471</b>	<b>14,056,851,103</b>	<b>1,012,458,355</b>	<b>1,044,550,487</b>	<b>221,454,845</b>	<b>84,341,107</b>	<b>2,894,744,160</b>	

ABBREVIATIONS

RDL - Road Development Levy  
CPF - Customs Processing Fee