

MINUTE SHEET

DOKEZO 10

No.

AG.DIF (F.8& M.7-9)

M/s VITA FOAM (T) LIMITED holds a Certificate of Incentives No.004061 of 26th January 2018 after being incorporated in Tanzania through Certificate of Incorporation No. 33591 on 5th March 1998.

M/s VITA FOAM (T) Limited hereby request for an extension of implementation period of the project, this is the first application for extension. The project so far has obtained a building permit, prepared site for construction (preparation is almost 70%), some building materials are at site and also environmental permit EIA has been issued by NEMC.

The request for extension is based on the facts that COVID19 pandemic has disturbed significantly its implementation plans (implementation was on hold for sometimes), delayed financing arrangement and delay in sourcing of reliable supplies for pre-fabricated structures are some of the major challenges faced in the past three years.

Based on the above the PVV team is of the view that the application for extension of Certificate of Incentives No. 004061 be **granted** to pave way for the project to be implemented as planned.

Please I submit for your decision/further guidance.




Bevin Ngenzi

ZM (E)

4th January 2021

11. ZMCE (M.10+F.8)

Apart from the outbreak of COVID19 pandemic which has affected the project (though lack of concrete evidence), I think the PVV Report should revisit the attached list of approved items for exemptions and check whether they have not yet exhausted ~~or~~ or so. If not, please include such statement in the PVV report to build your case.



Ag. DIF
5/01/2021

MINUTE SHEET

DOKEZO
No.

12 IFOD(K) 17.11

Kindly please review the evidences and include all the obvious cases to ease decision making.

 ZM(E) 05/01/2021

13. ~~AGDIF~~

13. ZM(E)

The TRA official has verified the attached list of approved items and the report is updated accordingly.




IFOD(K) Jan 18, 2021

14. AGDIF (M.10-13)

Apart from the reasons advanced in 17.10 it has also been noted that TRA approval for the exemption list was granted in mid November 2020 and thus being not practical for VITA form to use the granted approval in one month period.

This being the case therefore you are once again requested to consider the request.

 ZM(E) 19/01/2021

15. ERD

Application with TIC is for COJ extension where PW has been conducted and established a need for accepting the request on basis of project having unfinished list of TRA approved deemed/capital goods and the project construction still unfinished. Further, the project has been implemented for 3 years to date hence has an allowance of 2 years of implementation period. I recommend 1 year extension be granted.



AGDIF

21/01/2021

MINUTE SHEET

DOKEZO
No.

TANZANIA INVESTMENT CENTRE
APPROVED BY
Signature: *[Handwritten Signature]*
(EXECUTIVE DIRECTOR)
Date: *22/1/2021*

MINUTE SHEET

DOKEZO
No.